GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA

UNSTARRED QUESTION NO:6619
ANSWERED ON:09.05.2002
ADDITIONAL ALLOCATION FOR RAILWAY PROJECTS IN ORISSA
AVSM, BRIG.(RETD.) KAMAKHYA PRASAD SINGH DEO

Will the Minister of RAILWAYS be pleased to state:

(a) whether the Government of Orissa has made anydemand for the additional allocation of funds for the various railway projects in Orissa;

(b) if so, the details thereof, and the reasons therefor, project-wise;

(c) the funds sanctioned for the said projects so far; and

(d) the time by which these projects are likely to be completed?

Answer

MINISTER OF STATE IN THE MINISTRY OF PARLIAMENTARY AFFAIRS AND MINISTER OF STATE IN THE MINIST RAILWAYS (SHRI O. RAJAGOPAL)

(a) : No demand has been received from Government of Orissa in the current year for additional allocation of funds for the railway projects in Orissa.

(b) : Does not arise.

(c) & (d) : Details of projects in Orissa including their cost, anticipated expenditure upto March, 2002, and outlay for 2002-03, along with the status of each work is given at Appendix. Target dates of completion whenever fixed are included in the status of the projects.

APPENDIX

APPENDIX REFERRED TO IN REPLY TO PARTS (c) & (d) OF LOK SABHA UNSTARRED QUESTION 6619 FOR 9.05.2002

On-going Railway Projects in Orissa

S. No.	Name of Project	Rly.	Latest Anticipated Cost	Outlay expected upto end of 2001-02	Budget Outlay for 2002-03	Status
			(Amount in Crores of Rupees)			
	Doubling					
1	Jharsuguda bye-pass	SER	19.62	0.00	0.50	New work included in Budget 2002-03 and is being taken up.
2	Khurda Road-Puri Phase-I	SER	47.29	6.80	5.00	Contract for earthwork and minor bridges for
	(Khurda Road-					section I covering 6.5

Delang) and major bridge no.17 awarded and work is in progress.					km. from Khurda Road
3 Nergundi-Cuttack-Raghunathpur & bridges are in progress on Nergundi-Kendrapara Road section and Raghunathpur-Cuttack section. Nergundi-Kendrapara is planned for completion during 2002-03.	SER	112.86	61.72	10.00	Detailed estimate for this work has been sanctioned. Earthwork
4 Raghunathpur-Rahama	SER	67.99	65.19	0.68	Completed and commissioned.
5 Rahama-Paradeep acquisition in 27 villages has been takenover. Earthwork & minor bridges are in progress.	SER	40.95	24.06	10.00	Detailed estimate has been sanctioned. Land
6 Rajatgarh-Barang Final location survey completed from Radhakishorepur to Barang.	SER	166.16	0.05	5.00	Requisite clearances have been obtained.
7 Rajatgarh-Nargundi has been completed. The balance section from Salegaon to Nergundi (6 km) is targeted for completion during 2002-03.	SER	82.86	75.66	3.50	The section from Rajatgarh to Salegaon
8 Sambalpur-Rengali being taken up.	SER	48.50	0.00	0.50	New work included in Budget 2002-03 and is
9 Talcher-Cuttack-Paradeep (2nd Bridges on Mahanadi & Birupa) has been processed. 2nd bridge on Mahanadi River: Consultant has submitted the design and drawings. Tenders for bridge will be invited once design is finalised.	SER	104.26	5.33	20.00	2nd Bridge on Birupa River :- Soil investigation and detailed design has been completed.The tender for bridge
10 Titlagarh-Lanjigarh Kesinga - Norla Road (23 km) is targeted for completion during 2002-03.	SER	100.05	46.90	15.00	Earthwork and Bridges are in progress.
Gauge Conversion					
11 Naupada-Gunupur	SER	66.35	0.04	10.00	Work will be taken up after obtaining the requisite clearances.
12 Rupsa-Bangariposi Baripada section (52 km) is planned. Earthwork and bridges are in progress.	SER	78.94	11.90	5.00	In Ph- I, gauge conversion of Rupsa-

New Lines

13 Angul-Sukinda Road	SER	245.58	0.68	1.00	Final Location Survey has been completed. Soil exploration for all 17 major bridges has been completed.
14 Daitari-Banspani	SER	537.74	345.77	40.00	The Line from Banspani to Joruli (11 km) has been completed. In the remaining portion, earthwork, bridgework and other works are in progress. Section from Joruli to Keonjhar is targeted for completion during 2002-03.
15 Haridaspur-Paradeep	SER	301.64	16.17	5.00	Final location survey has been completed. Land acquisition plans and papers have been submitted to State Govt. Work would be progressed as per availability of resources.
16 Khurda Road-Bolangir	SER	700.00	14.16	5.00	The work of final location survey is in progress . Land acquisition papers for 26 villages from Khurda end submitted to State Govt. The work in first 2.5 km of length from Khurda Road end has commenced where land has been handed over by State Govt. Rs.3.66 cr has so far been deposited with the State Govt. for land acquisition.
17 Koraput-Rayagada	SER	479.45	479.44	0.01	The work has been completed and commissioned.
18 Lanjigarh Road-Junagarh	SER	100.05	16.93	2.00	In phase-I, work has been taken up from Lanjigarh to Bhawanipatna (31 Km). Eathwork and bridge works are in progress.
19 Talcher-Sambalpur	SER	478.51	455.01	0.01	Completed and commissioned.

Railway Electrification

20 Bhubaneshwar-Kottavalasa	SER	319.64	275.45	30.00	The entire section energised and electric traction introduced. Electrification of Khurda Road-Puri section (44 RKM) as an extension of this project has been taken up which is likely to be completed by March, 03.
21 Bokarao Steel City-Muri-Hatia-Bondamunda-Bimlagarh-Kiriburu/Barsuan incl. Purulia-Kotshila	SER	269.81	265.24	4.57	Entire section energised till March, 2002. Residual works are in hand. The project has been delayed due to bad law and order problem and failure of OHE contractor and delay in release of 132 KV

supply by DVC/BSEB.						
22	Kharagpur-Bhubaneswar including Talcher-Paradeep	SER	317.36	192.45	21.57	110 RKM energised till March, 2002. The work is in progress and targeted for completion by March, 2003.